



Lake Shore Central School District

Board of Education Meeting Project Update

October 15, 2019

7:00 pm High School Media Center



Preserving & Enhancing & Securing





Phase 1

- End users have moved into the renovated spaces at the High School & Transportation Center
- Contractors are finishing punch list items
- Mechanical commissioning/training is ongoing
- HS roof edge metal to be completed this week
- Close out Contracts in November
- Submit Final Cost Reports to State Ed in December

LAKE SHORE HIGH SCHOOL









EXIT



FIRE
DANGER - CONFINED





Phase 2

- Documents are through the Third-Party review
- Documents currently in the BOCES QA/QC process
- Anticipating Commissioner's Approval by the end October
- Preparing documents for Bid



Bid Schedule

- 11/12 – Bidding Documents available to Bidders
- 11/20 – Pre-Bid Walk Through
- 12/5 – Bid Opening
- 12/9-12/10 – Contractor Descoping Meetings
- 12/13 – Contract Recommendations to the Board
- 12/17 – Contract Approval by the Board
- Mid-January – Start of Construction



High School Addition Lobby





High School Addition





High School Addition





Phase 3

- Scope at the High School and John T. Waugh Elementary
- Currently in the Schematic Design Phase
- Scheduled to submit to State Ed in May
- Construction in 2021-2022



QUESTIONS?